BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Improvements to Concrete drain in Gatepalya Shettyhalli in ward no.12 Shettyhalli, Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.70.00 Lakhs EE/DD/TS/86/20-21 Dt: 28.08.2020
3	Amount of Tender	Rs.70.00 Lakhs
4	Job Code No	012-20-000038
5	Name & Address of the contractor	M/S KRIDL
6	Agreement No & Date	EE/DD/AGR/594/19-20 Date: 28.03.2020
7	No & Date Under which the work order has been issued	EE/DD/WO/594/19-20 Date: 28.03.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	10.12.2020
10	Date of receipt of application in Sub Division	10.12.2020
11	Weather time extended	-
12	Due date of Starting the work	28.03.2020
13	Due date of Completion of the work	28.06.2020
14	Actual Date of Completion of the work	18.12.2020
15	Progress achieved during first extension	-
16	Time extension period applied for	28.06.2020 to 18.12.2020
17	No of Days	170 days
18	Time Extension Recommended	Due to Covid-19 crisis recommened for without penalty

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.